

# Quin Mahoney's Eagle Project



# Goodwill Trail





# Pre pictures

SB



# Pre pictures

BB







# Day 1

## -Cut Day

- # of people- 8 volunteers
- Time spent- 3 hours
- Location- My house
- Goal- process all lumber for build day







## Day 2

### -Start Build

- # of people- 8 volunteers
- Time spent- 3 hours
- Location- Goodwill trail(work site)
- Goal- transport lumber to work site. build, place, and level the frames of both bridges, so they are ready for decking to be attached next work session







## Day 3

### -Finish Build

- # of people- 17 volunteers
- Time spent- 3 hours
- Location- work site
- Goal- Attach all decking. Build steps up to both ends of both bridges. Clean work site.

-Total Man Hours (prep and execution): 114 hours









# Finished Product







# Price

The price that I had approved was \$1079.45. I did not use this full amount because I was able to use the 4'x4'x8" the the conservation had in storage rather than ordering more, but I did have to make some substitutions to accommodate for shortages in pressure treated wood. Due to this I had to order slightly longer lengths and cut them down to size. This added back onto the cost. The total order was \$984.39.



Thank You for Your Support  
in My Eagle Project

